

# Summer 2024 Project Milestone Schedules- User Integration

Updated 04/24/2024	Smith & Perkins	Cox School of Business	Weber End Zone	Ford Stadium West Suites Elevator	Fondren Library Relocation	Rees-Jones Library of the American West	Morrison Bell Track Resurface	Armstrong Fieldhouse Broadcast Studio	Zeta Tau Alpha Sorority Conversion to Parking Center
Construction Fence Up	Complete	Complete	Complete	3/15	Complete	6/1	North D 4/22, existing fence will be used for site starting 5/13	N/A	Complete
Elevators	4/15-5/15	2/5-8/2	4/29-6/14	N/A	N/A	TBD	N/A	N/A	N/A
Ribbon Cutting	N/A	5/3	N/A	N/A	N/A	TBD	N/A	N/A	N/A
Construction Fence Down	5/20/2024 (partial)	6/23	7/30	12/10	N/A	12/1/2026	North D removed 5/13, existing fence will continue to be used until project completion	N/A	8/14
Final Inspections	5/27-6/11	6/10-6/28	7/22-7/31	11/25-12/10	5/25	11/16-12/1/2026	7/26	Week of 5/27	8/15
Certificate of Occupancy	6/11	6/28	7/31	12/10	6/1	12/1/2026	7/29	6/3	8/15
Final Completion	7/12	8/2	7/31	1/10	June	12/31/2026	8/4	Broadcast Ready - Ford Stadium Football, Moody Coliseum Basketball, Washburne Soccer and Track - No later than 8/2  Broadcast Ready - Aquatics Center - No later than 9/1  Broadcast Ready Tennis Complex - No later than 12/1	8/15
Faculty/Staff Move In	Late July	6/28	8/1 staged move in 8/1 or later per Athletics for Athlete move in	12/10	5/15-6/15	12/15-1/18/2027	8/5	6/17	8/16
Student Move In	8/5	8/1	8/1 staged move in 8/1 or later per Athletics for Athlete move in	N/A	N/A	1/20/2027	8/5	N/A	8/16