

## Summer 2024 Project Milestone Schedules- User Integration

Updated 08/22/2024	Smith & Perkins	Cox School of Business	Weber End Zone	Ford Stadium West Suites Elevator	Fondren Library Relocation	Rees- Jones Library of the America n West	Morrison Bell Track Resurface	Armstrong Fieldhouse Broadcast Studio	Zeta Tau Alpha Sorority Conversio n to Parking Center
Construction Fence Up	Complete	Complete	Complete	January 2025	N/A	Complete	Complete	N/A	Complete
Elevators	Complete	Complete	Complete	May 2025	N/A	TBD	N/A	N/A	N/A
Ribbon Cutting	N/A	Complete	9/5 and 9/6	N/A	N/A	TBD	N/A	N/A	N/A
Construction Fence Down	Complete	Staged fence removal in progress	8/28 – Partial fence remaining will be removed	May 2025	N/A	12/1/2026	Complete	N/A	Complete
Final Inspections	Complete	Complete	Complete – Approval for staged furniture move-in  8/23-CO	May 2025	Complete	11/16- 12/1/2026	12/6	Complete	Complete
Certificate of Occupancy	Complete	7/15 – start of phased CO Building Occupied.	8/23	May 2025	Complete	12/1/2026	12/6	Complete	Complete
Final Completion	Building Occupied.  Remaining punch list items to be coordinated around RLSH operation.	Remaining punch list items to be coordinated around Cox operations. (North Landscape, Dean's Suite, Bistro, East Facade	Remaining punch list items after 8/23 to be coordinated around Athletics operations. (Central Elevator, Pavers, Landscaping)	May 2025	Remaining punch list items after 8/23 to be coordinated around SMU Libraries operations. (L2 Restroom)	12/31/2026	12/6	Complete - Broadcast Ready: Football, Basketball Volleyball, Soccer, Track  9/27 - Broadcast Ready - Tennis Aquatics, Lacrosse	Remaining punch list items after 8/23 to be coordinated around SMU Libraries operations. (L2 Restroom)
Faculty/ Staff Move-In Ready	Complete	7/15 – start of staged move-in	8/24 start staged move- in	May 2025	Complete	12/15- 1/18/2027	Track is available for use now, final top coat and striping will be installed from 11/25-12/6	Complete	Complete
Student Move-In Ready	Complete – RA & Staff	8/15 or later at the discretion of Cox School of Business	8/24 or later in coordination with Athletics Operations	N/A	N/A	1/20/2027	Track is available for use now, final top coat and striping will be installed from 11/25-12/6	N/A	Complete
LEGEND: "Red" text represents dates that been updated since last campus wide publication.									